

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW  
MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Retaining Wall Inspection</b>	John Jackson	Partial	Monday, January 09, 2023

Informational:

1 Misc

12/29/22 Thursday JMJ ( BC Hardscape )

It appears that contractor is beginning the process of setting the foundation blocks of retaining wall. ( To view the records and notes for Retaining Wall see Site Visit portion of permit ).

12/30/22 Friday JMJ ( BC Hardscape )

Contractor appeared to doing some light work and more modular brick were delivered for retaining wall.

01/03/23 Tuesday JMJ ( BC Hardscape )

Contractor appeared to be doing some work, I will verify work done later this week due to site conditions cause by the inclement weather from last night.

01/05/23 Thursday JMJ ( BC Hardscape )

Continued to set and lay foundation bricks for retaining wall.

01/06/23 Friday JMJ ( BC Hardscape )

Continued to set and lay retaining wall.

01/09/23 Monday JMJ ( BC Hardscape )

Continued to install retaining wall.

**Comments:**

