

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220570

Address: 1100 NW MAIN ST, Unit:FP, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Monday, January 09, 2023

Informational:

1 Misc

01/05/23 Thursday JMJ (Central Plumbing)
Contractor installed Structure D1 & C1 today see PRSUBD20220125 for information about Private storm mistakenly place there. Inspector will transfer information at a later date to this permit.

01/06/23 Friday JMJ (Central Plumbing)
Contractor completed the connection of the newly installed C1 to the 36" HDPE corrugated "C" storm line that was installed a few month earlier.
Contractor poured collars and invert for storm structures D1 & C1

01/09/23 Monday JMJ (Central Plumbing-Steve)
Contractor began the installation of roof drains on Line D on the Northwest side of building #1. As per project plans.

Comments: