

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220238  
Address: 205 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Failed	Tuesday, January 10, 2023

Corrective Action Required:

1	Misc	-fireblock mast closet N wall to ceiling space-NOT DONE -over notched lvl ridge NE master bed-UNCOVER AND PROVIDE ENGINEER REPORT -provide straps at covered deck structural ridge per plans-NO PLAN ON SITE -fireblock dead space to ceiling space at kitchen right of fridge-NOT DONE -fireblock bar area wall space to ceiling space(seal gaps, penetrations, around beam)-SEAL GAPS -fireblock furr down ends at beam in basement -fire block into bed 4 closet furr down-INCOMPLETE -seal penetrations into return air joist space above basement sinks-NOT DONE
---	------	--

\*OK TO INSULATE-DO NOT COVER INSPECTION ITEMS

Comments: