

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223368
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Adam Nacke	Partial	Tuesday, January 10, 2023

Informational:

1	Misc	12-15-22 AN crew has began to work on the storm. starting to tie in to storm structure X-2 12-16-22 AN installed drain basin 1+46.17 and pipe up to sta 3+00 12-19-22 AN drain basin 2+66.63 to 3+87.09 installed 12-20 12-21-22 AN crew is breaking rock and have storm installed almost up to 5+07.55 1-4-23 DP Crew is working on installing storm line 5+7.55 to 6+66.13 1-5-23 AN crew is working on line 3 between structure 301 and 302 1-6-23 DP crew is working on line 3 and made it to STA 1+75.08 1-10-23 DP crew install Structure 304 and tied into building for roof drain
---	------	--

Comments: