

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Adam Nacke	Partial	Tuesday, January 10, 2023

Informational:
1 Misc 1-10-23 DP Crew started pouring concrete and never did a proof roll. There was soft spots due to rain/snow/temps.

Comments: