

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20221592
Address: 230 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Monday, December 05, 2022

Informational:

1	Misc	11/10/22 Thursday JMJ (Bair Construction) Contractor are installing approximately 65' of 6" sanitary main with 3 clean-out, wyes, and bends. The last clean-out to the south wil leads to a grease trap tank that will be inspected by Codes. 11/29/22 Tuesday (Bair Construction) Contractor installed one stick pipe and 45 deg bend today. Contractor has located existing main it (which was lined) as per Water Dept. I was instructed to inform contractor to use the max adapters. 11/30/22 Wednesday (Bair Construction) Contractor made the tie-in to the 8" existing sanitary main with a 8"X6" wye and two 8" max adapter see picture from today.
---	------	---

Informational:

2	Misc	GREASE INTERCEPTOR REAR OF BLDG RESTROOMS NORTHWEST CORNER OF BLDG
---	------	---

Informational:

3	Misc	12/02/22 Friday JMJ (Bair Construction-Site Supervisor Lafe) Contractor installed 3/4" domestic copper water, and Lee's Summit preformed the tap.
---	------	--

Informational:

4	Misc	12/05/22 Monday JMJ (Bair Construction) Contractor installed approximately 60' of 8" HPDE storm sewer pipe for roof
---	------	--

drains.

Informational:
5 Misc

Comments: