

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222729
Address: 6 SW 2ND ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Wednesday, January 11, 2023

Corrective Action Required:

1	Miscellaneous Correction	<p>**Submit revised plans showing changes from medical grade electrical to non medical facility wiring and devices and changes to electrical service detail shown on plans</p> <p>-Protect all dwv less than 1.25" to face of framing 2" above and below plates-SEE TOP PLATES IN INJECTION ROOMS</p> <p>-Address stud notched greater than 25% at both bathroom-REPLACE OVER BORED,OVER NOTCHED STUD DAMAGED FURTHER BY CORRECTIONS. STUDS CAN BE NOTCHED 25% MAX</p> <p>-Replace stud cut short at electrical panels-THIS NEEDS TO BE A FULL LENGTH , FULL DEPTH STUD</p>
---	--------------------------	--

Comments: