

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20221592  
Address: 230 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Fire Line Construction Inspection</b>	John Jackson	Partial	Thursday, January 12, 2023

Informational:

1	Misc	01/05/23 Thursday JMJ ( Emery Sapp ) Met with Contractor to discuss the upcoming installation 6"X6" tee, street cut area water shut and businesses effected. 01/10/23 Tuesday JMJ ( Emery Sapp/ESS ) Contractor hit an unmarked sprinkler system, during excavation to install fire line. Contractor will repair the broken sprinkler line an the corp. 01/11/23 Wednesday JMJ ( ESS ) Contractor installed 6" gate valve yesterday and 45 deg & 22.5 deg bend with rebar. The 12"X6" Tee installed yesterday had a backing block poured behind tee. Approximately 25' of 6" PVC was installed. 01/12/23 Thursday JMJ ( ESS ) Contractor backfilled and used hand operated tapper during backfill. ( Domestic water line & meter was installed, also irrigation line was reconnected after being snagged/hit).
---	------	---

**Comments:**