

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20221592
Address: 230 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	John Jackson	Partial	Thursday, January 12, 2023

Informational:

1	Misc	01/05/23 Thursday JMJ (Emery Sapp) Met with Contractor to discuss the upcoming installation 6"X6" tee, street cut area water shut and businesses effected. 01/10/23 Tuesday JMJ (Emery Sapp/ESS) Contractor hit an unmarked sprinkler system, during excavation to install fire line. Contractor will repair the broken sprinkler line an the corp. 01/11/23 Wednesday JMJ (ESS) Contractor installed 6" gate valve yesterday and 45 deg & 22.5 deg bend with rebar. The 12"X6" Tee installed yesterday had a backing block poured behind tee. Approximately 25' of 6" PVC was installed. 01/12/23 Thursday JMJ (ESS) Contractor backfilled and used hand operated tapper during backfill. (Domestic water line & meter was installed, also irrigation line was reconnected after being snagged/hit).
---	------	---

Comments: