

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222245
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Failed	Thursday, January 12, 2023

Corrective Action Required:

1	Misc	01/11/23 Wednesday JMJ (JD Bishop) Contractor poured approximately 38yards for concrete curbs. 01/12/23 Thursday JMJ (JD Bishop) Poured curbs and sidewalks near building. Advise contractor to cover curbs that were poured yesterday due to inclement weather conditions. (Contractor nor subcontractor did not curbs cover with blankets. I talked with sub contractor about the covering of curbs no corrective action was performed.
---	------	--

Comments: