

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222245
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	John Jackson	Partial	Friday, January 13, 2023

Informational:

1 Misc

12/12/22 Monday JMJ

Talked with contractor about get the approved Geogrid product before the began stabilization of subgrade. Contractor was able to installed approved product BOSTD RX1200 and MODOT 5.

01/06/23 Friday JMJ (Reike Construction)

Contractor restarted installing Geogrid and covering it with rock for the project parking Lot.

01/13/23 Friday JMJ (Reike Construction - Joe Brown)

Talked with the required temperature to lay asphalt next week.

Comments: