

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222785
Address: 1220 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Monday, January 16, 2023

Informational:

1	Misc	01/05/23 Thursday JMJ (Central Plumbing - Second Crew) Contractor has already installed the sanitary private main it was not inspected by inspector. Tie-in to the existing MH was completed as per plan(see C6.05). 01/13/23 Friday JMJ (Central Plumbing - Brain) Contractor continued to install lateral sanitary line to the building on the Westside of build. 01/16/23 Monday JMJ (Central Plumbing - Second Crew) Contractor continued the installation of lateral on the Westside of building.
---	------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: