

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW
MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	John Jackson	Partial	Monday, January 16, 2023

Informational:

1 Misc

03/29/22 (Rob Geist)

Contractor has continued to grade site for the pass few weeks.

Informational:

2 Misc

5-12-22 AN crew is continuing to grad site

5-17-22 AN crew still doing grading

5-18-22 AN no grading being done today do to rain last night

Informational:

3 Misc

7-5-22 AN crew is continuing to grade area and also appears that they are drilling to blast rock

Informational:

4 Misc

On Monday 9-26-2022. K&B Excavating moving dirt fill and filling areas at various locations throughout project.

01/16/23 Monday JMJ

Contractor using small track hoe to re-grade newly constructed Main Street for curb installation.

Comments: