

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20226145
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Tom Taylor	Partial	Tuesday, January 17, 2023

Informational:

1	Misc	1-11-23 RH. Contractor started forming up the curb along the building. Contractor was informed that aggregate would be needed and compacted due to soil being seen and not aggregate base.
		1-12-23 RH. Contractor added aggregate and was reforming up the curbs for the jobsite. Contractor also started forming up the sidewalk connected to curb.
		1-17-22 RH. Contractor has placed all forms for Sidewalk and curb. Aggregate was placed and compacted. Subgrade was firm where they will be pouring concrete. Approved to pour. Contractor started pouring concrete in the afternoon for the curb and sidewalk.

Comments: