

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223368
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|----------|---------------------------|
| Water Line - Construction Inspection | Adam Nacke | Partial | Tuesday, January 17, 2023 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | 10-26-22 AN. Boring under the road, crew pot holed on each side of the street and did not hit rock . 12-6-22 AN crew stubbed out the fire line and water service line under the footings . Pic attached 1-10-22 DP. Crew started digging up 16" main off of Independence and should start boring the line tomorrow. 1-11-23 DP Crew is boring under Independence for the 6" tie in 1-13-23 DP Crew tied into the 16" main off of independence |
|---|------|---|

Comments: