

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20223368  
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Backflow Preventer and Vault</b>		Partial	Tuesday, January 17, 2023

Informational:

1	Misc	1-12-23 DP crew is excavating and setting the East (next to building) backflow vault. 1-16-23 AN crew is working on setting and installing the vaults and backflows 1-16-23 AN crew is trenching for the water line on the backflow next to the building and reinforcing the 90deg joints pic attached 1-17-23 DP Crew is working on running the water line from the north vault to the building
---	------	---

**Comments:**