

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220956

Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Adam Nacke	Partial	Tuesday, January 17, 2023

Informational:

1	Misc	1-10-23 DP Crew started pouring concrete and never did a proof roll. There was soft spots due to rain/snow/temps. 1-11-23 DP Crew is cutting lines in concrete that was poured yesterday 1-17-23 DP Proof roll passed and now the crew is pouring the middle alley.
---	------	---

**Comments:**