

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20226145  
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Patrick Schonfeldt	Partial	Thursday, January 19, 2023

Informational:

1 Misc

1-11-23 RH. Contractor started forming up the curb along the building. Contractor was informed that aggregate would be needed and compacted due to soil being seen and not aggregate base.

1-12-23 RH. Contractor added aggregate and was reforming up the curbs for the jobsite. Contractor also started forming up the sidewalk connected to curb.

1-17-22 RH. Contractor has placed all forms for Sidewalk and curb. Aggregate was placed and compacted. Subgrade was firm where they will be pouring concrete. Approved to pour. Contractor started pouring concrete in the afternoon for the curb and sidewalk.

1-19-22 PS Contractor pouring remainder of curb. Contractor discussed pouring drive line and was reminded that proof roll would need to be done before pour

**Comments:**