

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20223368  
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Adam Nacke	Partial	Thursday, January 19, 2023

Informational:

1	Misc	10-26-22 AN. Boring under the road, crew pot holed on each side of the street and did not hit rock . 12-6-22 AN crew stubbed out the fire line and water service line under the footings . Pic attached 1-10-22 DP. Crew started digging up 16" main off of Independence and should start boring the line tomorrow. 1-11-23 DP Crew is boring under Independence for the 6" tie in 1-13-23 DP Crew tied into the 16" main off of independence 1-19-23 DP Crew is finishing up fire line up by the building and is chlorinating both lines
---	------	--

**Comments:**