

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220896

Address: 1071 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811073 NW BLACK TWIG CIR, LEES SUMMIT, MO  
640811075 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811069 NW BLACK TWIG CIR,  
LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Failed	Friday, January 20, 2023

Corrective Action Required:

1	Misc	Throughout: Protect dryer duct 2" below top plate, Provide missing H2.5s and ladder trusses
---	------	---

1069-seal penetrations at ceiling line in master bed, support dwv  
1071- Address broken truss at stairwell, support dwv above bath 2,  
1073-Nail corner studs at garage, address broken truss near stairs, seal  
penetrations at master top pl, strap top plate at master wall  
1075-Missing stud pack at garage GT, support dwv at bath 2, strap top plate at  
master

**Comments:**