

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214712
Address: 792 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
794 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
64064790 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Partial	Friday, January 20, 2023

Corrective Action Required:

1	Misc	UNIT 790: -Engineer to address repair of damaged truss above kitchen **Fasten OSB sheathing per engineer letter. Fasten to all truss members. 2 rows of nails for 2x3 and 3 rows of nails for 2x4 -Drain vent piping in attic toward drain **vent piping above the kitchen must slope toward drain UNIT 792: -Support 4 ft and drain plumbing vent piping in attic toward drain UNIT 794 basement finish-ok to rock **Underslab plumbing ok
---	------	---

Comments: