

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220755  
Address: 2822 SW HEARTHSTONE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Friday, January 20, 2023

**Corrective Action Required:**

1	Misc	-address studs for n garage over notched for anchor bolts -missing nails in hanger above laundry -fire block master bath walls to ceiling space where ceiling line is below top plates -address over notched hip rafter above master bedroom SW corner -strap top plate NW master bedroom corner where lapped less than 24" -seal penetrations in RA master/fireplace -address all studs over notched for anchor bolts in basement -anchor bolts to be within 12" of plate ends, not closer than 7x the diameter of the bolt -anchor bolts to be within the middle 1/3 of sill plate
---	------	--

**Comments:**