

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215864
Address: 2613 SW HOOK FARM LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Mitchell Schwarz	Failed	Monday, January 23, 2023

Corrective Action Required:

1	Misc	No further inspections until erosion control is in compliance -final grade and sod -splash blocks and sump pump discharge to extend 36" from foundation -garage door to be self closing and latching -open junction box under cabinets in kitchen -spark ring at outlet above fireplace -open junction box at stairs for switches -hardware for rear slider -open junction box in raised floor area 2nd floor -handrail for deck stairs
---	------	--

Comments: