

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222664
Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Monday, January 23, 2023

Corrective Action Required:

1	Misc	-Complete all MEPs at dining area walls -Secure mc within 12" of all boxes and max 6' vertical -Provide midpoint strap at all 2" and smaller DWV -Protect all DWV within 1.25" to face of framing-Protect min. 2" above and below plate lines -Seal all plate penetrations concealed in combustible framing -Seal through penetrations in firewall -Relocate water and DWV lines in electrical panel working space
---	------	--

Comments: