

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20226145  
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Patrick Schonfeldt	Partial	Tuesday, January 24, 2023

**Corrective Action Required:**

1	Misc	1-20-23 PS Contractor completed drive lane for the drive through. Talked to contractor and they stated blankets will be used due to freezing temps overnight. Contractor informed that they will be cutting the joints tomorrow
		1-24-23 PS Contractor poured remainder of concrete at parking lot. There are some areas where existing parking lot was damaged against new drive from cutting and machinery that will need to be addressed.

**Comments:**