

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225301
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	John Jackson	Partial	Wednesday, January 25, 2023

Informational:

1	Misc	01/20/23 Friday JMJ (SDI) Contractor installing 4" & 6" water domestic and fire main (See C500-C) 81,83, & 85. Approximately 60' of 4" PVC was installed with 4'X4' tee 45 deg bend, and straddle block ring. Contractor will continue construction of water main next week. 01/23/23 Monday JMJ (SDI) Contractor poured backing and straddle blocks on 4" main. Around 10:30AM. 01/25/23 Wednesday JMJ (SDI) Chlorinated the approximately 60' of 4" water line yesterday and de-chlorinated today. Tomorrow we will take the first bacterial water sample.
---	------	---

Comments: