

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220428  
Address: 3541 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Patrick Schonfeldt	Failed	Thursday, January 26, 2023

**Corrective Action Required:**

1	Misc	1-26-23 PS Forms in place and aggregate has been compacted. However, subgrade is below freezing and not approved to pour. Inspection rescheduled for tomorrow morning to check subgrade temps.
---	------	--

**Comments:**