

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223368
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Adam Nacke	Passed	Friday, January 27, 2023

Informational:

1	Misc	1-20-23 DP Crew Chlorinated the 6" line coming across Independence and the domestic line up by the building. They will be ready for samples next week. 1-24-23 DP We took the first samples of the 6" line coming across Independence and also the 4" domestic line up by the building 1-27-23 DP Samples for the 6" and 4" water lines passed
---	------	--

Comments: