

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20223368  
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 1</b>	Adam Nacke	Partial	Friday, January 27, 2023

Informational:

1	Misc	1-27-23 DP Both samples have passed for both the 6" and 4" water lines. The 2" meter servicing the 4" domestic will remain off until the building is closed in or no risk of freezing. Per Water utilities before tying into that service line we will need to flush really good from water being stagnant and take 1 passing water sample.
---	------	---

**Comments:**