

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220365
Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Partial	Friday, January 27, 2023

Informational:
1 Misc

****EXTERIOR FRAMING OK TO COVER**

IN-WALL OK BELOW:

-Electrical room 1504

-OK to rock wall side in corridor 1511/1502/1524/1525 after protecting plumbing at bottom wall tracks with BOCA plates

****Do not rock firewall at this time. Protect penetrations**

Comments: