

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222242  
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Adam Nacke	Partial	Thursday, February 02, 2023

Informational:

1	Misc	7-21-22 AN still grading going on and a crew is getting the base down for the site pad 8-1-22 AN crew is just working on the building slab 8-2-22 AN crew is digging footings 8-3-22 AN crew is still working on site pad 8-4-22 AN crew is working on pad site 8-8-22 AN working on site pad 8-9-22 AN concrete crew is working on the pad 8-10 to 8-11 AN it appears that the pad is ready for concrete 8-16-22 AN. No work raining 8-17-22 AN. Crew working on site pad 8-18-22 AN. Working on pad 8-19-22 AN no work 8-22-22 AN. No work for development 12-29-22 DP No work for development 2-2-23 DP No more work for development. They need to install a top hat on a valve riser and I can resubmit to water for bond inspection. Other than that we are waiting until they are ready for a TCO
---	------	---

**Comments:**

