

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220428
Address: 3541 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Passed	Monday, February 06, 2023

Corrective Action Required:

1	Misc	1-26-23 PS Forms in place and aggregate has been compacted. However, subgrade is below freezing and not approved to pour. Inspection rescheduled for tomorrow morning to check subgrade temps.
		1-27-23 PS Subgrade temp above freezing, ok to pour
		2-6-23 PS Sidewalk meets LS and ADA specifications

Comments: