CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20223033Address:2107 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Monday, February 06, 2023
Corrective Action Required:			
1 Misc			
	 -All anchor bolts in garage to be tight -Complete gas line install at fire places or provide shut offs -seal penetrations and pan in R/a joist space above bed 4 and hall -seal bed 4 wall into basement bath furr down -pann above furr down in basement bath for R/a joist space (seal penetrations as well) -address csst in basement at bottom of stairs. Damaged insulation. Protect from bottom of floor joist and it's approved protection plate -identify ufer ground at panel -address return air panning above wet bar area furr down -un cover covered patio for inspection of framing and gas line 		

Comments: