

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222245
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Monday, February 06, 2023

Informational:

1 Misc

01/17/23 Tuesday JMJ (Rieke Construction & Sub for Concrete)
Contractor form sidewalks & drive approaches for concrete pour. I talked with Sub for concrete and informed him of specification for the drive approaches & sidewalks KCMMB 4K Concrete Mix.
02/06/23 Monday JMJ (Johnson County Heavy Contracting)
Contractor poured sidewalks, ADA, south approach, and around building. KCMMB 4K mix was used today on public portion of project. Contractor will continue to pour parking lot and drive area for project.

Comments: