

CONTRACTOR WORK ORDER

Date: 12/06/2022

SVA

Page: 2

CMC : MOAKM

Contractor : ROCK & DIRT

Project #: A022RQY

Contract #: SMO21CS02

Wire Center : 816524 - LEES SUMMIT

Project Desc : 3RD ST JEFFERSON TO 50

Step	Status	Crew ID	WAC	Task Id	Print	CWI Code	CWI Qty	VQI	Material Desc	Serial #	Reel Type	Order	Inventory Site
5	C	MOASINC1	PHVAC	5.4	5	XPH02A	1	1					OLATHE
5	C	MOASINC1	PHVAC	5.5	5	XPH02A	1	1					OLATHE
5	C	MOASINC1	PHVAC	5.6	5	XPH02A	0	1					OLATHE
6	C	MOASINC1	PHVAC	6.1	6	XPH02A	1	1					OLATHE
6	C	MOASINC1	PHVAC	6.2	6	XPH02A	1	1					OLATHE
6	C	MOASINC1	PHVAC	6.3	6	XPH02A	1	1					OLATHE
6	C	MOASINC1	PHVAC	6.4	6	XPH02A	1	1					OLATHE
7	C	MOASINC1	ENCAS	7.2	7	XEC06A	0	1	CONCRETE			720	OLATHE
7	C	MOASINC1	ENCAS	7.2	7	XEC02A	0	1	CONCRETE			720	OLATHE
7	C	MOASINC1	PLACA	7.3	7	RES16A	3600	2	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	RES07A	3600	1	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	RA02A	7200	1	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	RA14A	10800	1	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	XA00A	8880	1	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	XMT18C	720	2	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	XA06A	10080	1	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	RES24A	26272	1	4"-PVC			10080	OLATHE
7	C	MOASINC1	PLACA	7.3	7	XA40A	2025	1	4"-PVC			10080	OLATHE
7	C	MOASINC1	HMHV	7.4	7	XMI00A	16	1					OLATHE
7	O	MOASINC1	DBOR	7.6	7	XBO00C	30	0	2"-PVC			250	OLATHE
7	O	MOASINC1	DBOR	7.6	7	XEC06A	220 0	1	2"-PVC no concrete casing			250	OLATHE
7	O	MOASINC1	DBOR	7.6	7	XSP04A	1	2	2"-PVC			250	OLATHE
7	O	MOASINC1	DBOR	7.6	7	XA06A	220	1	2"-PVC			250	OLATHE
7	O	MOASINC1	DBOR	7.6	7	XMI00A	0	1	2"-PVC			250	OLATHE
8	O	MOASINC1	PLAC	8.1	8	RES07A	187	1	MH12X6X7-A			1	OLATHE
8	O	MOASINC1	PLAC	8.1	8	RA02A	187 374	1	MH12X6X7-A Concrete Address to 10"			1	OLATHE
8	O	MOASINC1	PLAC	8.1	8	RA14A	561 935	1	MH12X6X7-A Asphalt Street fits 14" thick			1	OLATHE
8	O	MOASINC1	PLAC	8.1	8	RES24A	1615	1	MH12X6X7-A			1	OLATHE
8	O	MOASINC1	PLAC	8.1	8	SMH00A	504	1	MH12X6X7-A			1	OLATHE
8	O	MOASINC1	PLAC	8.2	8	RA16A	14400 9600	1	4"-PVC RA02A Concrete restored 10"			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	XA00A	3650 3829	1	4"-PVC			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	RES16A	187	2	4"-PVC			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	XMI00A	30	1	4"-PVC			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	RES09A	4800	2	4"-PVC RES16A Concrete Surface			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	XMT18C	600	2	4"-PVC			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	RA14A	14400	1	4"-PVC			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	XA40A	2600	1	4"-PVC			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	RES24A	29750	1	4"-PVC Actual Ditch volume			600	OLATHE
8	O	MOASINC1	PLAC	8.2	8	RES07A	4800	1	4"-PVC			600	OLATHE

8.1

RES16A 187

Furnish 6" Concrete MH

© 2019 AT&T Intellectual Property. All rights reserved.

AT&T Proprietary (Internal Use Only).

Not for use or disclosure outside the AT&T companies except under written agreement.

CONTRACTOR WORK ORDER

Date: 12/06/2022

SVA

Page: 3

CMC : MOAKM

Contractor : ROCK & DIRT

Project #: A022RQY

Contract #: SMO21CS02

Wire Center : 816524 - LEES SUMMIT

Project Desc : 3RD ST JEFFERSON TO 50

Step	Status	Crew ID	WAC	Task Id	Print	CWI Code	CWI Qty	VQI	Material Desc	Serial #	Reel Type	Order	Inventory Site
8	O	MOASINC1	PLACA	8.4	8	XA06A	8400	1	4"-PVC			9000	OLATHE
8	O	MOASINC1	ENCAS	8.5	8	XEC02A	600 0	1	CONCRETE			600	OLATHE
8	O	MOASINC1	ENCAS	8.5	8	XEC06A	8400 0	1	CONCRETE			600	OLATHE
9	O	MOASINC1	PLAC	9.1	9	XA40A	450 491	1	MH12X6X7-A			1	OLATHE
9	O	MOASINC1	PLAC	9.1	9	RES07A	187	1	MH12X6X7-A			1	OLATHE
9	O	MOASINC1	PLAC	9.1	9	RES24A	1740 1526	1	MH12X6X7-A			1	OLATHE
9	O	MOASINC1	PLAC	9.1	9	RA14A	561	1	MH12X6X7-A			1	OLATHE
9	O	MOASINC1	PLAC	9.1	9	SMH00A	504	1	MH12X6X7-A			1	OLATHE
9	O	MOASINC1	PLAC	9.10	9	RA16A	16800	1	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	XA00A	5285	1	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	XMI00A	34	1	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	RES09A	187	2	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	XEC02A	700	1	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	RES09A	5600	2	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	XEC06A	9800	1	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	XA40A	2025	1	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	XMT18C	700	2	4"-PVC			482	OLATHE
9	O	MOASINC1	PLAC	9.10	9	RA14A	16800	1	4"-PVC			482	OLATHE
9	O	MOASINC1	PLACA	9.12	9	XA06A	9800	1	4"-PVC			6748	OLATHE
9	O	MOASINC1	DBOR	9.16	9	XSP04A	1	2	4"-PVC			228	OLATHE
9	O	MOASINC1	DBOR	9.16	9	XEC06A	118	1	4"-PVC			228	OLATHE
9	O	MOASINC1	DBOR	9.16	9	XA06A	118	1	4"-PVC			228	OLATHE
9	O	MOASINC1	DBOR	9.16	9	XBO02C	110	0	4"-PVC			228	OLATHE
9	O	MOASINC1	DBOR	9.16	9	RES07A	5600	1	4"-PVC			228	OLATHE
9	O	MOASINC1	ENCAS	9.17	9	XEC06A	482	1	CONCRETE			482	OLATHE
9	O	MOASINC1	PLAC	9.18	9	RA16A	11568	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	XMT18C	482	2	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	XA40A	2025	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	RES07A	3856	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	XEC02A	600	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	RA14A	11568	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	RES09A	3856	2	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	XMI00A	32	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	XA00A	3100	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	RES24A	18000	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLAC	9.18	9	XEC06A	6748	1	4"-PVC			700	OLATHE
9	O	MOASINC1	PLACA	9.19	9	XA06A	6748	1	4"-PVC			9800	OLATHE
9	O	MOASINC1	PLAC	9.2	9	SMH00A	504	1	MH12X6X7-A			1	OLATHE
9	O	MOASINC1	PLAC	9.2	9	RA16A	561	1	MH12X6X7-A			1	OLATHE

9.1 RES16A 187
9.1 RA02A 374

Concrete Street
Restore 10"

Q152c	Trailer message board	10/3 to 11/13	6	2.0		12	1,344.05	16,129	12
CTC02A	Lane closure and flagging to load 10/10 to 11/13		9	5.0	5.00	225	158.42	35,645	225
7.6 X8000C	Bore 2"					30	8.28	248	30
XSP04A	Pit to cut pipe and place marker					1	925.13	925	
XA06A	Pl addl 2"		220	1.0		220	1.69	372	220
XMI00A	Drill Hole in Manhole					16	313.59	5,017	16

Manhole 8									
60,330									
XMI00A	Drill Hole in Manhole					30	313.59	9,408	30
8.1 SMH00A	12x6x7 MH					504	35.28	17,781	504
RES24A	Flow fill					1,535	14.65	22,486	1,615
RES07A	Remove 4" of Asphalt					187	11.25	2,104	187
RA14A	Adder Remove Add'l 2" Asphalt					187	3.90	729	935
RA14A	Adder Remove Add'l 2" Asphalt					187	3.90	729	
RA14A	Adder Remove Add'l 2" Asphalt					187	3.90	729	
RA14A	Adder Remove Add'l 2" Asphalt					187	3.90	729	
RA14A	Adder Remove Add'l 2" Asphalt					187	3.90	729	
res16a	Furnish 6" Concrete					187	17.65	3,301	187
RA02A	Adder Furnish 2" Concrete					187	4.29	802	374
RA02A	Adder Furnish 2" Concrete					187	4.29	802	
CTC02A	Flag Traffic					-	158.42	-	-

600' ditch									
895,263									

8.2 XMT18C	Pl 1 conduit - 48" depth					600	9.98	5,988	600
XA06A	Pl addl 4"					8,400	1.69	14,196	8,400
XA00A	Adder over 48" each 12"					587	2.92	1,713	3,829
XA00A	Adder over 48" each 12"					682	2.92	1,990	
XA00A	Adder over 48" each 12"					727	2.92	2,124	
XA00A	Adder over 48" each 12"					653	2.92	1,906	
XA00A	Adder over 48" each 12"					631	2.92	1,843	
XA00A	Adder over 48" each 12"					550	2.92	1,606	
XA40A	Rock Adder cuft					2,130	28.21	60,087	2,130
RES07A	Remove 4" of Asphalt					4,800	11.25	54,000	4,800
RA14A	Adder Remove Add'l 2" Asphalt					4,800	3.90	18,720	24,000
RA14A	Adder Remove Add'l 2" Asphalt					4,800	3.90	18,720	
RA14A	Adder Remove Add'l 2" Asphalt					4,800	3.90	18,720	
RA14A	Adder Remove Add'l 2" Asphalt					4,800	3.90	18,720	
RES24A	Flow fill					4,800	3.90	18,720	
RES24A	Flow fill					5,389	14.65	78,942	34,188
RES24A	Flow fill					5,958	14.65	87,283	
RES24A	Flow fill					6,232	14.65	91,300	
RES24A	Flow fill					5,785	14.65	84,743	
RES24A	Flow fill					5,656	14.65	82,866	
RES24A	Flow fill					5,169	14.65	75,722	
res16a	Furnish 6" Concrete					4,800	17.65	84,720	4,800
RA02A	Adder Furnish 2" Concrete					4,800	4.29	20,592	9,600
RA02A	Adder Furnish 2" Concrete					4,800	4.29	20,592	
Q152c	Trailer message board					6	1,344.05	8,064	12
CTC02A	Lane closure and flagging to load 11/14 to 12/4					135	158.42	21,387	225

Manhole 9									
74,674									

9.1 XMI00A	Drill Hole in Manhole					16	313.59	5,017	16
SMH00A	12x6x7 MH					504	35.28	17,781	504
XA40A	Rock Adder cuft					491	28.21	13,851	491
RES24A	Flow fill					1,526	14.65	22,351	1,526

12/6/2025 2:48 PM

	Remove 4" of Asphalt	Remove 10" Asphalt	17	11.0	187	11.25	2,104	187
RES07A	Adder Remove Add'l 2" Asphalt		17	11.0	187	390	729	187
RA14A	Adder Remove Add'l 2" Asphalt		17	11.0	187	390	729	935
RA14A	Adder Remove Add'l 2" Asphalt		17	11.0	187	390	729	
RA14A	Adder Remove Add'l 2" Asphalt		17	11.0	187	390	729	
RA14A	Adder Remove Add'l 2" Asphalt		17	11.0	187	390	729	
RA14A	Adder Remove Add'l 2" Asphalt		17	11.0	187	390	729	
res16a	Furnish 6" Concrete		17	11.0	187	17.65	3,301	187
RA02A	Adder Furnish 2" Concrete		17	11.0	187	4.29	802	374
RA02A	Adder Furnish 2" Concrete		17	11.0	187	4.29	802	
CTC02A	Flag Traffic		-	-	-	158.42	-	-
XMI00A	Drill Hole in Manhole		16	313.59	16	313.59	5,017	16