

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20223032
Address: 2111 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Monday, February 06, 2023

Corrective Action Required:

1 Misc

- all anchor bolts to be in the middle third of sill plate
- provide hangers at attic access in garage
- seal dead space at bed 2 entry
- fire block furr down ends in basement
- address holes drilled through triple floor joist in unfinished area closer than 2" to top of joist
- support 2" dwv in unfinished areas
- steel column at bottom of stairs both to be 3 1/2"
- address floor joist drilled through at top closer than 2" in bed 4
- address holes drilled closer than 2" to bottom of floor joist above bed 4 closet
- block joist above beams

Comments: