CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20223020 Address: 2079 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, February 07, 2023
Corrective Action Required:			
2 Misc	 -Nail rear exterior wall siding to sill plates per code outside future basement bedroom -Provide R-19 thermal envelope at garage ceiling below return air space -Fb garage vertical chase from soffit -Update plan to include I beam between kitchen and great room -Fasten siding to studs at bedroom 4 roof step flashings -Support rafter to header above shared bathroom toilet -Provide collar ties at upper ridge per code -Toe nail joists to foundation wall sill plate and exterior wall top plates per code -Fasten together the basement ceiling triple joist under stair landing 		
	**DO NOT INSULATE		

Comments: