

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20223020
Address: 2079 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Tuesday, February 07, 2023

Corrective Action Required:

1	Misc	-Install a #4 cu jumper from the upper right EGC bus bar to the middle grounded bus bar where the the service grounded conductor is connected to. NEC 250.24 -Clean off concrete from ufer rebar and install a proper rebar grounding clamp that actually separates the copper grounding electrode conductor from the iron -Ground to copper water service line
---	------	--

Comments: