

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20220622  
Address: 2026 SW RED BARN LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, February 08, 2023

Corrective Action Required:

1	Misc	MAINTAIN EROSION CONTROL -stud packs per plans at beam ends in garage -fire block fire place wall to ceiling space -missing ceiling joist hangers above great room/master entry -missing ceiling joist hanger above mast closet -missing ceiling joist hangers above entry/bed 3 entry -missing joist hangers above bed3/2 bath -fire block top of bed 2 E wall to ceiling space -provide support for furr downs ceiling joists in basement to floor joists above or properly install with joist hangers -nail and install exterior wall corner studs together to code see mechanical area of basement and bed 4 missing studs and nails -fire block bed 5 N wall to ceiling space. (Seal penetrations) -missing studs for atud pack under beam in bed 4 -missing nails in hanger at deck -plans call for 3 stud pack under deck beam
---	------	--

Comments: