

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226235
Address: 618 SW 3RD ST, Unit:E, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Thursday, February 09, 2023

Corrective Action Required:

1	Misc	-Coplete mechanical in bathrooms -Complete electrical at bath fans -Kockout cover at j box in east restroom -Secure mc off of grid near stage -Secure mc within 12" of boxes near stage -Opne J box in center -Land mc at west side
---	------	---

Comments: