

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Patrick Schonfeldt	Partial	Wednesday, February 15, 2023

Informational:

1	Misc	2-13-23 RH. Contractor is chlorinating the line and will let sit for 24 hours.
		2-14-23 RH. Contractor plans to flush lines from 12-1pm due to the rain.
		2-15-23 PS Collected (6) water samples for first testing and delivered to lab

Comments: