

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222910
Address: 3107 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, February 16, 2023

Corrective Action Required:

1 Misc

- install proper hanger for ceiling joists above family room
- missing nails in hanger above SE corner
- Missing if nail in hanger at entry/master entry
- fire block furr down ends and wall space into furr downs in basement
- seal top plate penetration SE Basement bed 3
- complete bath vents throughout
- provide pressure at gas line
- anchor steel columns in basement

Comments: