

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------------------------|--------------|----------|-----------------------------|
| Grading/Excavation/Fill Inspection | Ryan Heckman | Partial | Thursday, February 16, 2023 |

Informational:

| | | |
|---|------|-------------------------------------------------------------------------------|
| 1 | Misc | Trinity Excavating onsite grading. 9/6/22 ES |
| | | Trinity Excavating onsite grading. 9/7/22 ES |
| | | Trinity Excavating onsite grading. 9/8/22 ES |
| | | Trinity Excavating onsite grading. 9/9/22 ES |
| | | Trinity Excavating onsite grading. 9/12/22 ES |
| | | Trinity Excavating onsite grading. 9/13/22 ES |
| | | Trinity Excavating onsite grading. 9/14/22 ES |
| | | 9-21-22 RH. No work done on site sine 9-14-22. |
| | | Hauling dirt from pile off site. 9/26/22 ES |
| | | Trinity onsite grading down area next to Longview Blvd. 10/3/22 ES |
| | | Trinity working on backfilling lot 68, and clearing area down around existing |

storm drainage basin. Preparing to place new storm structure for 48" outflow pipe. 10/17/22 ES

1-11-23 PS Contractor working on removing spoils pile and filling in pond on lower end of site

1-12-22 RH. Contractor continues to fill in pond with stockpile of fill on site. Contractor scraped off layer of snow and frozen material before filling.

1-13-22 RH. Contractor continues to fill on site.

2-16-23 RH Contractor is removing fill from site today.

Comments: