

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225294
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Partial	Tuesday, February 21, 2023

Informational:

1 Misc

2-7-23 DP. Crew is starting to excavate and install HDPE for the rerouting of the existing storm. They are having problems by running into utilities that need to be moved. They found an unmarked water main that will need moved. The top of the new storm pipe will be flush at the top of the water main.

2-15-23 PS Contractor setting HDPE at existing public storm at NE side EX MH-1000. Corrugated storm being removed and replaced by HDPE. Collar has been poured at tie in to existing storm box.

2-17-23 PS Contractor Continues to excavate and set HDPE at NE side working towards 1000 MH. (1) stick of HDPE installed

2-21-23 PS Contractor completed pipe to and set manhole MH 1000 and with HDPE pipe to and set manhole MH 1001. Contractor continued with HDPE pipe and is currently laying pipe at 1001-1002

Comments: