

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20225181  
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Ryan Heckman	Partial	Tuesday, February 21, 2023

Informational:

1	Misc	12-1-22 RH. Curbs are being formed up. Ground is still under 32 degrees so they are not pouring until temp is higher.
		12-2-22 RH. Forms were covered overnight and concrete was is being placed today. Curbs will be recovered once completed.
		12-5-22 RH. Crew continues to pour curb starting in the AM. Blankets were used on subgrade over the weekend so subgrade did not freeze. Contractor plans to finish up curb today.
		2-21-23 RH. The final of the curb construction is formed up and pour will occur at 1pm.

**Comments:**