

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220646  
Address: 805 NE LAKEWOOD BLVD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Tuesday, February 21, 2023

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-Install EGC sized for 200 amp overcurrent device</li><li>-Install 200 amp overcurrent device at feeder disconnect</li><li>-Install bushings at feeder entry into all enclosures</li><li>-Support ENT every 6 ft and within 3 ft of J-box</li><li>-PVC raceway cannot be installed where exposed to damage, unless identified for such use</li><li>-Feeder tap conductors without overcurrent device must be installed inside metal raceway system</li><li>-Install a jumper from the upper right EGC bus bar to the service grounded bus bar</li><li>-ID ungrounded service conductors with color other than green</li></ul>
---	------	---

**Comments:**