

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220168
Address: 2010 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Wednesday, February 22, 2023

Corrective Action Required:

1	Misc	-fire block garage E wall to ceiling space(seal gaps) -fire block hvac chase to furr down in garage (not done) -provide ladder for inspection of holes drilled in floor joists above garage if closer than 2 inches to one another provide engineered fix(multiple holes closer than 2") -address hanger on double lvl above kitchen/great room(not done) -address steel column in pantry not full bearing under beam(not done) -complete cs-pf nailing at master(can not inspect nailing to header) -provide proper slope for dwv above master/master bath
---	------	---

Comments: