

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Eric Sharp	Partial	Friday, February 24, 2023

Informational:

1 Misc

Bair excavating onsite clearing trees/brush. 8/29/22 ES

Bair excavating onsite clearing trees/brush. 8/30/22 ES

Bair excavating onsite clearing trees/brush. 8/31/22 ES

Bair excavating onsite clearing trees/brush. 9/1/22 ES

Bair excavating started grading site. 9/2/22 ES

Bair excavating grading site. 9/6/22 ES

Bair excavating grading site. 9/7/22 ES

Bair excavating grading site. 9/8/22 ES

Bair Excavating grading site. 9/9/22 ES

Bair Excavating grading site and running sheepsfoot compactor along future roadway areas.s 9/12/22 ES

No grading or excavating activities being performed. Delivered approved plans for Grading, MDP, Street and Storm to Adam. 9/26/22 ES

Adam's crew working on grading site. 10/7/22 ES

Bair crew working on grading site. Schlagel onsite verifying elevations on installed structures. 10/18/22 ES

Bair crew cutting slop from top of road surfaces from rain even early in week. 10/26/22 ES

Bair crew working on backfilling Sanitary trench line. pulled frozen top layer off and began filling with inner layers of backfill. 11/18/22 ES

2-24-23 RH. Contractor is filling around storm field inlets to get to grade. Other filling and cleaning up site was occurring.

Comments: