

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220622
Address: 2026 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, February 28, 2023

Corrective Action Required:

1 Misc

- provide support for furr downs ceiling joists in basement to floor joists above or properly install with joist hangers
- missing studs for stud pack under beam in bed 4 plans call for 7
- plans call for 3 stud pack under deck beam

OKAY TO INSULATE

Comments: