

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225294
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Devon Perry	Partial	Wednesday, March 01, 2023

Informational:

1	Misc	1-31-23 DP. Crew is still working on construction entrance and grading. 2-1-23 DP. Crew is still trying to cut second construction entrance. They are having problems running into multiple utilities that need relocated. 2-2-23 DP Crew is continuing grading and hauling off spoils. 2-3-23 DP Crew is continuing to grade 2-6-23 DP Crew is continuing to grade and remove spoils 2-7-23 DP Crew is still grading 2-24-23 PS Crews working on grading, backfilling and site cleanup after storm line installs through the week 3-1-23 DP Crew is just removing spoils and doing some light grading today, there are about dead in the water until some utilities get moved.
---	------	--

Comments: